

COMPLETION REPORT

1. Name of Work : **CONSTRUCTION OF CULVERTS IN DIFFERENT LOCATIONS AT MALLASANDRA AREA IN WARD NO. 13, IN SSD**
2. Sanctioned Estimate No. & Dt : —
3. Head of Account which is Chargeable :
4. Work Order No. & Dt : 256/13-14
5. Name of Contractor : **SRI. B.T. RAVIKUMAR**
- 6a. Time stipulated for completion of work :
- b. Delay in execution of work : —
7. Measurement recorded in : M.B. No. 1804/13-14
8. Check measurement of the Asst. : M.B. No. 1804/13-14 Page No. 180388.....
Asst. Exe. Eng. / Exe. Eng :
Page No. 180391.....
9. Name of the Office / Official :
incharge of the work :
10. a) Asst. Engineer C G. Nagaraj Kumar AEG
b) Asst. Exe. Engineer Jayalengappa AEG

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
<u>16.00 Lakhs</u>	<u>1494976-00</u>	<u>—</u>	<u>105024-00</u>

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

[Signature]
ASST. ENGINEER

[Signature]
ASST. EXECUTIVE ENGINEER

SUB DIVISION

BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ()